

COMMUNITY INVESTMENT PROGRAM STATUS REPORT

January 17, 2017

Funding Category	Project Description	Construction Start (Est.) Complete (Est.)	Total Project Budget (thousands)	Comments	Percent Complete
ENGINEERING					
CIP 31191 68138	<u>18th STREET and RIGSBEE DRIVE</u>	8/17 5/18	1,120	Consultant submitted preliminary plans for review on 12-28-16.	35% Design
CIP 37794	<u>ALLEY RECONSTRUCTION – Mountain Pass & Buffalo Bend</u>	6/17 12/17	685	A contract modification for additional SUE work and screening wall design is under review.	90% Design
CIP 37866	<u>ALLEY RECONSTRUCTION – Dallas North Estates</u>	6/17 7/18	1,128	Working on utility conflicts.	0% Construction
CIP 37789	<u>ALLEY RECONSTRUCTION- WESTGATE ADDITION & REDBUD LN</u>	2/18 8/18	1,060	Negotiating professional services agreement with consultant.	0% Design
CIP 31466 68196	<u>BRENNAN, KNOLLWOOD & CASA GRANDE IMPROVEMENTS</u>	5/17 5/18	1,850 100	Final plans were received on 1/6/17 and are under review.	95% Design
CIP 46691	<u>BROWN BRANCH SEWER LINE</u>	2/16 2/17	4,217	Construction started on 2/22/16. Contractor has completed the construction of the sewer main. Working on the Gabion walls.	95% Construction
CIP 31467 68155	<u>DALLAS NORTH ESTATES 2016</u>	1/17 8/17	2,800 473	Council awarded construction contract to McMahon Contracting for \$2,866,257 on 11/14/16. Preconstruction meeting was held on 1/5/17 and a neighborhood meeting is scheduled for 1/18/17.	100% Design
CIP 31162 68152	<u>DALLAS NORTH ESTATES #2 PAVING & WATER IMPROVEMENTS</u>	7/17 7/18	850 407	Design underway. Westwood Drive added. Preliminary plans are in review.	60% Design
CIP 31465 68470	<u>DALLAS NORTH ESTATES #5 STREET RECONSTRUCTION</u>	3/17 3/18	2,022 460	Design underway. Scope of services was revised to extend Potomac Drive from Ridgefield Drive to Alma Drive. Consultant is working on final plans.	90% Design
CIP 68202	<u>DALLAS NORTH, LOS RIOS, RIDGEWOOD & WESTGATE WATER REHAB</u>	2/17 2/18	2,350	Project advertised for bids on 1/4/17. Bids will be opened on 1/25/17. Construction expected to begin in February. Utility coordination ongoing.	100% Design
CIP 32496	<u>DOWNTOWN BRICK PAVERS & PAVEMENT</u>	9/16 1/17	1,150	Contractor is utilizing night work to complete the repairs on 15 th Street between I Ave and Municipal Ave.	85% Construction

Funding Category	Project Description	Construction Start (Est.) Complete (Est.)	Total Project Budget (thousands)	Comments	Percent Complete
CIP 48813	<u>DOWNTOWN WASTEWATER IMPROVEMENTS</u>	8/17 1/18	850	Conceptual plans submitted 12/16/16 and distributed for Public Works review.	30% Design
CIP 48838 70111	<u>EROSION CONTROL- Padre, Dunmoor, Buckboard & Rockbrook</u>	4/17 8/17	102	Completing easement acquisitions and preparation of construction plans to advertise for construction.	95% Design
CIP 31463 68182 46680	<u>L AVE RECONSTRUCTION – 14th STREET to 15th STREET</u>	11/17 8/18	450 50 50	Negotiating professional services agreement with consultant.	0% Design
CIP 31461 Collin	<u>INTERSECTION IMPROVEMENTS – Coit at 15th & Custer at Plano Parkway</u>	12/16 9/17	711 711	Coit intersection is clear of utilities and ready for construction. Custer at Plano Parkway intersection has multiple utility conflicts. Additional SUE is required.	2% Construction
CIP 31462	<u>INTERSECTION IMPROVEMENTS – McDermott Road, 15TH Street, & Plano Parkway</u>	7/17 1/18	1,247	Easement acquisition in progress. Design is essentially complete.	95% Design
CIP 31459 Collin	<u>INTERSECTION IMPROVEMENTS – Park at DNT & Parker at DNT, Alma and Spring Creek</u>	5/17 12/17	395 970	Working on acquisition for easements.	95% Design
CIP 31458 Collin	<u>INTERSECTION IMPROVEMENTS – Plano Parkway & Los Rios</u>	6/16 9/17	1,537 1,537	Utility conflicts are 95% clear. Construction has resumed at Plano Pkwy/Los Rios Blvd and 14 th St/Los Rios Blvd. Hedgcoxe Rd/Coit Rd is also clear of utilities.	1% Construction
CIP 31410 Collin TxDOT	<u>INTERSECTION IMPROVEMENTS - Preston and Plano Parkway</u>	8/17 8/18	300 350 5,200	TxDOT 60% comments were received on 1/13/17. 95% plan submittal expected on 3/3/17. Utility coordination is ongoing. Project received environmental clearance on 12/14/16.	60% Design
CIP 31153	<u>LEGACY at PARKWOOD & COIT, SH190 to MAPLESHADE</u>	6/17 2/18	1,332	Final plans are under review.	95% Design
CIP 37811 Collin RTR	<u>LEGACY DRIVE CORRIDOR IMPROVEMENTS</u>	7/17 2/18	500 2,101 1,164	Negotiating for necessary easements.	85% Design
CIP 48905	<u>LEGACY LIFT STATION & FORCE MAIN</u>	11/16 10/17	11,296	Notice to Proceed on the lift station was 11/7/16 and 1/3/17 for the force main. Force main construction will primarily be located in the Granite Park area along the Dallas North Tollway. The west side of Baltic Ave at the Dallas North Tollway will be closed for several weeks to allow construction of the force main.	5% Construction

Funding Category	Project Description	Construction Start (Est.) Complete (Est.)	Total Project Budget (thousands)	Comments	Percent Complete
CIP 37755	<u>LEGACY DRIVE TURN LANES</u>	1/17 4/17	300	Preconstruction meeting held on 12/15/16 with Bowman Construction. Construction to begin in January.	0% Construction
CIP 37748	<u>LEGACY U-TURN BRIDGE</u>	9/16 9/18	3,260	Project is under construction as part of the NTTA Dallas North Tollway Expansion.	100% Design
CIP 37754	<u>LOWREY WAY SCREENING WALL AND ALLEY RECONSTRUCTION</u>	10/17 10/18	1,320	Professional Services Agreement approved at City Council on 1/9/17.	0% Design
CIP 46688	<u>LOTUS & PGBT SEWER LINE</u>	11/17 6/18	1,150	Negotiating professional services agreement with consultant.	0% Design
CIP 31468 68177	<u>MAUMELLE & DAYBREAK PAVING & WATER IMPROVEMENTS</u>	3/17 3/18	1,440 350	Pre-final plans returned to consultant on 12/19/16 for final revisions. Project will advertise for bid in January 2017. Construction scheduled for March 2017.	99% Design
CIP 37779 Collin RTR	<u>PARK BOULEVARD CORRIDOR IMPROVEMENTS</u>	6/17 6/18	44 1,921 1,878	City is completing final coordination and review of plans. Utility relocations underway.	90% Design
CIP 37750 Collin RTR	<u>PARKER ROAD CORRIDOR IMPROVEMENTS</u>	6/17 12/17	1,269 1,388	Working with franchise utilities on relocation of their lines out of the proposed construction area. The consultant is working on final plans and specs.	95% Design
CIP 46681	<u>PEACHTREE/LAUREL LANE 18-INCH SANITARY SEWER INTERCEPTOR</u>	9/17 6/18	850	Negotiating professional services agreement with consultant.	0% Design
CIP 37774 Collin RTR	<u>PRESTON ROAD CORRIDOR IMPROVEMENTS</u>	10/13 2/17	2,594 2,777	Work is substantially complete at all 5 intersections. Punch list remains to be completed at all intersections.	95% Construction
CIP 31272 Collin	<u>PRESTON ROAD AT PGBT INTERSECTION IMPROVEMENTS</u>	11/17 11/18	2,410 690	Appraisal review was done for both properties per TxDOT requirement for obtaining easements/ROW. Staff is working with adjacent landowners on easement acquisition.	95% Design
CIP 31155	<u>ROBIN ROAD AND LINDA LANE</u>	4/17 4/18	1,590	Met with consultant in late November to review final comments. Project scheduled to bid in February 2017. Utility coordination ongoing with multiple relocations needed (Frontier, Oncor, Atmos, and Charter).	99% Design
CIP 48909	<u>ROWLETT CREEK CURED IN PLACE PIPE</u>	11/15 4/17	8,000	Work on installation of by-pass pumping at Watters Creek is in progress. Projected completion date is April 2017.	80% Construction

Funding Category	Project Description	Construction Start (Est.) Complete (Est.)	Total Project Budget (thousands)	Comments	Percent Complete
CIP 48863	<u>RUSSELL CREEK and GEORGETOWN DRIVE SANITARY SEWER IMPROVEMENTS</u>	2/17 6/17	925	Pre-construction Meeting held on 12/15/16. Neighborhood Meeting will be held on 1/31/17 prior to construction.	100% Design
CIP 31464	<u>RUSSELL CREEK DRIVE- Independence to Sutherland</u>	3/17 8/18	1,740	Pre-Final plans submitted 12/16/16 and distributed for final review. Project scheduled to bid February 2017 on Phase 1 (Creek Stabilization). Phase 2 (Roadway Improvements) to follow thereafter. Public Meeting #2 to be held 2/9/17. Utility coordination ongoing with minimal conflicts for either phase anticipated.	95% Design
CIP 37867	<u>SCREENING WALL - 15th & CUSTER</u>	2/16 2/17	1,250	Construction work in progress on both 15 th Street and Custer Road.	75% Construction
CIP 31173	<u>SPLIT TRAIL - Spring Creek Parkway to K Avenue</u>	11/15 5/17	2,756	Water line construction is complete. Gabion and culvert construction are underway. Paving is underway. Consultant is working on the LOMR submission to FEMA.	56% Construction
CIP 37857	<u>SCREENING WALLS - SPRING CREEK PARKWAY</u>	2/17 6/17	680	Bids were opened on 12/19/16. References are being checked for the lowest bidder.	100% Design
CIP 37792	<u>SCREENING WALLS- SPRING CREEK PARKWAY MISSION RIDGE TO BROUGHAM</u>	11/17 8/18	2,600	Professional Services Agreement on City Council agenda for 1/23/17.	0% Design
CIP 31438 Collin TxDOT	<u>SPRING CREEK PARKWAY AT COIT ROAD INTERSECTION IMPROVEMENTS (TxDOT)</u>	7/17 7/18	200 400 1,495	Easement acquisition has begun. TxDOT comments received and revisions are underway for 95% submittal.	70% Design
CIP 31219 68926	<u>SPRING CREEK NORTH AND SOUTH SERVICE ROADS</u>	1/18 1/19	2,547 1,051	Negotiating professional services agreement with consultant.	0% Design
CIP 68143	<u>STADIUM PUMP STATION</u>	9/14 1/17	10,182	The contractor is working on punch list items.	99% Construction
CIP 68203	<u>U.S. 75 WATER LINE</u>	5/17 11/17	2,450	Final plans are in review. Easement acquisition is complete. Sub-surface boring is complete.	95% Design
CIP 68931	<u>WATER REHAB BELLEVIEW & RANCH ESTATES</u>	4/17 4/18	2,555	Consultant is addressing final plan comments. Plan to bid and award February 2017. Construction to begin April 2017. Utility coordination ongoing with Oncor conflicts on 3 light poles in need of relocation.	95% Design

Funding Category	Project Description	Construction Start (Est.) Complete (Est.)	Total Project Budget (thousands)	Comments	Percent Complete
CIP 68927	<u>WATER REHAB HUNTER'S GLEN & QUAIL CREEK</u>	1/18 7/18	1,330	Negotiating professional services agreement with consultant.	0% Design
CIP 68204 71141	<u>WATER REHAB PLANO EAST #1</u>	3/17 2/18	3,046 190	Pre-final plans received on 12/9/16. Franchise utility coordination ongoing with preliminary plan submittal.	90% Design
CIP 46612	<u>WHITE ROCK CREEK & PRAIRIE CREEK SEWER MAIN REHAB</u>	10/16 10/17	8,450	Construction contract awarded to Insituform Technologies on 9/12/16. Construction began in November. Public meeting held on 11/17/16 to discuss project details with stakeholders. Contractor is cleaning and televising the sewer mains in preparation for rehab work.	25% Construction
FACILITIES					
CIP 53382	<u>PLANO CENTRE ENHANCEMENTS</u>	7/16 3/17	3,394	Construction contract awarded 2/8/16; construction continuing	90% Construction
CIP 23426	<u>CARPENTER PARK POOL ADDITION</u>	9/16 7/17	7,252 (Design 555)	GMP approved by Council 5/23. Foundation complete for the natatorium; vertical construction continuing	45% Construction
CIP 23407	<u>OAK POINT RECREATION CENTER EXPANSION AND RENOVATION</u>	12/16 9/17	8,400	Foundation for new addition under construction	15% Construction
CIP 28855	<u>ENFIELD PARK MAINTENANCE FACILITY</u>	4/17 ?/17	4,200	CMAR selected; CMAR bidding project; initial pricing due mid-January	100% Design
CIP 10201	<u>FIRE STATION 1/FIRE ADMINISTRATION RENOVATIONS</u>	Spring 2017	4,300	Continuing project design after hold for Fire Training Facility evaluation; preparing CMAR solicitation	95% Design
CIP 23411	<u>SENIOR CENTER EXPANSION AND RENOVATION</u>	5/17 est start	7,000 (Design 500)	Continuing development of Construction Documents; prospective schedule TBD when CDs complete	70% Design
CIP 23413	<u>LIBERTY RECREATION CENTER RENOVATIONS</u>	??/17 ??/18	2,500	Initial evaluation of Qualifications to select Design Consultant responses on January 12	0% Design

Funding Category	Project Description	Construction Start (Est.) Complete (Est.)	Total Project Budget (thousands)	Comments	Percent Complete
PARKS					
CIP 58001	<u>15th STREET/U.S. 75 ENTRYWAY IMPROVEMENTS PHASE 1</u>	3/17 6/17	200	Work will include a phase of electrical improvements to accommodate the proposed art project and second phase of landscaping after the art installment.	80% Design
CIP 53353 22406	<u>BLUEBONNET TRAIL RENOVATION - ALMA TO BLUE RIDGE TRAIL</u>	3/17 9/17	810 115	Replacement of trail from Alma Drive to Blue Ridge Trail. This work also includes a pedestrian hybrid beacon signal at Alma Drive/Bluebonnet Trail intersection.	99% Design
CIP 53378	<u>BLUE RIDGE PARK RENOVATIONS</u>	6/17 12/17	900	Design kick off meeting held. Work includes the complete neighborhood park renovations of shelter, two playgrounds, walkways, irrigation system, lighting and sidewalk access to the parking lot at Thomas Elementary School.	10% Design
CIP 53353 22406	<u>BUCKHORN PARK RENOVATION</u>	7/16 5/17	1,100 290	Complete renovation of Buckhorn Park to include a new pavilion, new playground, new irrigation system, tree planting and significant grading and drainage improvements. Playground is open.	80% Construction
CIP 22408	<u>CARPENTER PARK & COIT ROAD TRAFFIC SIGNAL</u>	4/17 7/17	175	Responding to comments on 90% plan set from Engineering and Public Works and developing design changes.	85% Design
CIP 22405 28821 70104	<u>CARPENTER PARK SOUTH RENOVATION AND SKATE PARK</u>	4/17 12/17	7,000	Renovation of the athletic fields south of the drainage channel with the addition of a skate park. CMAR selected, design documents in review prior to GMP bidding.	100% Design
CIP 22406 22404	<u>COLLINWOOD HOUSE</u>	TBD	TBD	Council directed house be fenced and protected while park construction is ongoing until bond election in May 2017.	Window boarding complete.
CIP 22347 TXDOT COLLIN	<u>COTTONWOOD CREEK GREENBELT NORTH</u>	9/17 5/17	300 1,600 400	Trail east of Los Rios Blvd north along Cottonwood Creek to Chaparral Road. 30% schematic review comment from TXDOT received 12/22.	30% Design
CIP 22408 COLLIN	<u>COTTONWOOD CREEK GREENBELT SOUTH</u>	6/17 12/18	1,105 395	Trail on Cottonwood Creek from Park Boulevard north behind Plano East Senior High School to Stoney Hollow Park. Easements, flood study and CLOMR are required and in progress.	80% Design

Funding Category	Project Description	Construction Start (Est.) Complete (Est.)	Total Project Budget (thousands)	Comments	Percent Complete
CIP 22404	<u>DOG PARK AT BOB WOODRUFF PARK</u>	8/17 6/18	1,400	Construction of a dog park at Bob Woodruff Park similar to the dog park at Jack Carter Park. The dog park will be located at the southeast corner of Park Boulevard and Shiloh Road. Site plan and plat are approved. On hold until an environmental study has been completed.	100% Design
CIP 22404	<u>DOG PARK WATER QUALITY STUDY</u>	2/17 8/17	42	The project purpose is to evaluate the presence and loading of E. coli in surface water from selected sources, including dog parks, and to identify potential mitigation options that may be implemented to reduce the impacts of E. coli.	0% Design
CIP 23414 53374 53369 53363	<u>DOUGLASS CENTER IMPROVEMENTS/ INTERURBAN CAR CANOPY</u>	3/17 8/17	445 370 95 20	Plans are complete. City Council construction contract approval 1/9/17.	100% Design
CIP 21134 54502 22404 22409	<u>HAGGARD PARK/SAIGLING HOUSE</u>	11/15 1/17	3,200	Final punch list is in progress, final inspections and TDLR inspection scheduled.	98% Construction
CIP 22401	<u>HEDGCOXE UNDERCROSSING</u>	6/17 12/17	850	Preliminary plans are designed. Easement acquisition is in progress.	30% Design
CIP 53305 22406	<u>JACK CARTER PARK RENOVATION</u>	6/16 2/17	1,900	Concrete flatwork, pond filling, irrigation, and landscape nearing completion.	90% Construction
CIP 22345	<u>LEGACY TRAIL – CROSSMARK SECTION</u>	3/17 12/17	2,100	CROSSMARK has verbally agreed to a trail connection and bridge through their property. An agreement has been sent to CROSSMARK for review. CROSSMARK has hired Kimley-Horn to prepare plans for the trail. City staff has reviewed construction plans. A floodway study was approved 12/28/16.	98% Design
CIP 53374	<u>MUNICIPAL CENTER IRRIGATION & LANDSCAPE RENOVATION</u>	4/16 1/17	1,100	Phase 4 complete. Final punch list items being completed.	98% Construction
CIP 22262	<u>OAK POINT PARK AND NATURE PRESERVE</u>	3/17 9/17	7,179	Turner Construction has been selected to provide CMAR services for this project. The project includes 2 miles of concrete trail, a pedestrian bridge, a boardwalk trail, an office/storage building, an equipment yard and grading for this and next phase improvements. City Council approval 1/9/17.	100% Design

Funding Category	Project Description	Construction Start (Est.) Complete (Est.)	Total Project Budget (thousands)	Comments	Percent Complete
CIP 22401 22408	<u>PLANO BIKE ROUTES- ARTERIAL JOG SIDEPATHS</u>	3/17 9/17	500	Design and site prioritization is underway. Responding to City review comments.	75% design
CIP 22346 TXDOT	<u>PLANO TRANSIT VILLAGE VELOWEB (DART line trail)</u>	5/17 2/18	1,400 1,200	The project has TXDOT CMAQ funding (working within the RTC Milestone Policy). DART License Agreement is under review by City. 90% submittal 1/17/17.	90% Design
CIP 22342	<u>PRESTON RIDGE TRAIL CONNECTOR</u>	6/17 12/17	750	Preliminary plans are designed. Easements with private owners are required. Railroad right of way improvement has been implemented.	30% Design
CIP 70104	<u>ROWLETT TRAIL EROSION CONTROL</u>	4/17 9/17	500	Erosion control project for Rowlett Trail. Surveying complete.	35% Design
CIP 53357	<u>SANTA FE TRAIL REPLACEMENT</u>	3/17 9/17	350	Replacement of Santa Fe Trail between R Avenue and P Avenue. Community input meeting held 11/28.	45% Design
CIP 53363	<u>SHAWNEE PARK FISHING PIER REPLACEMENT</u>	5/17 7/17	50	Design kick off meeting held.	10% Design
CIP 23414 21195 22406	<u>STIMPSON AND DRAKE PARK</u>	10/16 3/17	430	Improvements include a playground, small picnic shelter, landscaping, irrigation and parallel parking spaces. Footings and foundations are complete.	75% construction
CIP 53337	<u>WHITE ROCK TRAIL PARK TRAIL REPLACEMENT</u>	6/17 12/17	800	The trail is over 30 years old and in need of complete replacement. The project design and schedule will be coordinated with the sewer-lining project. Flood study and CLOMR are required and in progress.	65% Design
CIP 22402 22401	<u>WINDHAVEN MEADOWS PARK (White Rock Creek Community Park Site)</u>	3/17 3/18	7,500	Improvements at the park include parking, restrooms, a large pavilion, a dog park, a playground, trails and associated improvements. Council direction is to move pavilion and adjust parking lot. House is to be fenced and protected during construction until bond election in May 2017.	98% Design
PUBLIC WORKS					
CIP 51128 51131	<u>INDEPENDENCE PARKWAY PAVEMENT REPAIR & ASPHALT OVERLAY – Project No. 6359</u>	1/16 8/17	4,237	Contractor continued work during the month on Independence Parkway between Park Boulevard and 15 th Street and between Parkhaven Drive and Parker Road.	75% Construction

Funding Category	Project Description	Construction Start (Est.) Complete (Est.)	Total Project Budget (thousands)	Comments	Percent Complete
CIP 48861	<u>SANITARY SEWER REHAB REQUIREMENTS CONTRACT 2013 - Project No. 6323</u>	1/16 12/16	1,842	Contractor started work on the second renewal. Project has lined 180 LF of sewer lines and replaced 62 sewer cleanouts and 68 services to date on the second renewal. Project will rehab existing sewer lines by the method of lining at various locations in the City.	5% Construction
CIP 51118 51128	<u>RESIDENTIAL CONCRETE PAVEMENT REPAIR ZONE M5 - Project No. 6424</u>	6/15 3/17	3,284	Contractor continued work during the month. Project will repair streets, alleys and sidewalks in the area bounded by Spring Creek Pkwy, Premier Drive, Parker Road and Alma Drive.	87% Construction
CIP 51131 51128 51144	<u>ARTERIAL CONCRETE PAVEMENT REPAIR PARKER ROAD & Plano Parkway - Project No. 6484</u>	6/16 3/17	2,184	Contractor did not complete any work during the holiday period. Work is scheduled to resume the week of January 16 th . Project will repair pavement on Parker Road between Coit Road and Custer Road and Plano Parkway from Jupiter Road to Los Rios Boulevard.	33% Construction
CIP 51118 51128	<u>CONCRETE SIDEWALK REQUIREMENTS CONTRACT - Project No. 6499</u>	1/16 1/17	692	Contract has completed work at 15 locations to date and is working on Waters Edge Dr, Desert Garden Dr, Eden Valley Ln, Hideway Ln, Kirkwall St, Dundee Ln, 4200 Ambrosia Ln, Nest Pl. Project will issue work orders to repair sidewalks at various locations in the City of Plano.	93% Construction The second renewal process was completed during December.
CIP 51130	<u>PAVEMENT MAINTENANCE REQUIREMENTS CONTRACT - Project No. 6500</u>	9/16 8/17	1,337	Contract has completed repairs at twelve locations to date including renewals. Work is scheduled to start the week of January 16 th on the 13/14 th connector. Project will repair arterial streets at various locations within the City.	30% Construction
CIP 51118	<u>RESIDENTIAL CONCRETE PAVEMENT MAINTENANCE REQUIREMENTS CONTRACT - Project No. 6561</u>	9/15 1/17	1,579	Contract has completed work at nine locations to date. Contractor stopped work during the holidays on the project. Work resumed the week of January 9 th . Project will complete repairs at various locations in the City issued by work order.	97% Construction Contract renewal was completed during the month.
CIP 51128	<u>CONCRETE SIDEWALK REQUIREMENTS CONTRACT II - Project No. 6537</u>	11/16 8/17	692	Contract has completed work at 20 locations to date. Contract is currently moving on to Shiloh Road between Plano Parkway and Renner. Project will repair sidewalks at various locations within the City.	12% Construction

Funding Category	Project Description	Construction Start (Est.) Complete (Est.)	Total Project Budget (thousands)	Comments	Percent Complete
CIP 51134	<u>RESIDENTIAL AND ARTERIAL CONCRETE PAVEMENT UNDERSEALING - Project No. 6612</u>	6/16 6/17	1,934	Project continued work during the month on the first renewal. Project completed undersealing at 8 residential locations and 16 arterial locations during the month. Project will issue work orders at various locations within the City to raise concrete pavement using high-density polyurethane foam.	76% Construction
CIP 51118 51128	<u>RESIDENTIAL CONCRETE PAVEMENT REPAIR ZONES N4 AND N5 - Project No. 6581</u>	8/16 10/17	3,300	Contractor continued work in the project area during the month. Project will repair streets, alleys and sidewalks in the area bounded by Jupiter Road, Chelsea Lane, K Avenue and Park Boulevard.	9% Construction
CIP 51130	<u>PAVEMENT MAINTENANCE REQUIREMENTS CONTRACT-MINOR REPAIR II - Project No. 6705</u>	7/16 7/17	1,291	Contract is working on Plano Parkway between Parkwood Boulevard and Shepton High School. Contract has completed work at 3 locations to date. Contract will make repairs at various locations in the City of Plano issued by work order to repair asphalt potholes.	59% Construction
CIP 51120	<u>BRICK SCREENING WALL PANEL REPLACEMENT AND WALL REPAIR REQUIREMENTS CONTRACT II - Project No. 6713</u>	10/16 10/17	1,600	Contract is working at Independence Parkway and Hedgecoxe Drive and Legacy Drive and Burr Oak Drive. Contract has completed work at 7 locations to date. Contract will repair screening walls at various locations within the City of Plano by work order.	10% Construction Contractor did not submit pay estimate for the month.
CIP 51118 51128	<u>RESIDENTIAL CONCRETE PAVEMENT REPAIR ZONE I6 NORTH - Project No. 6716</u>	3/17 11/17	1,740	Contractor started work the week of January 9 th . Project will make repairs to streets, alleys and sidewalks in the area bounded by Coit Road, Spring Creek Parkway, Independence Parkway and Cross Bend.	0% Construction
CIP 48877	<u>SANITARY SEWER MANHOLE LINING CONTRACT - Project No. 6743</u>	9/16 3/17	1,000	Project continued work during the month and has completed repairs on 17 manholes. Project will line manholes identified from the Rowlett Creek Basin consultant studies.	10% Construction Contractor did not submit pay estimate for the month.
CIP 51120	<u>PAINTING OF CONCRETE SCREENING WALLS PHASE III - Project No. 6752</u>	10/16 1/17	250	Work continued during the month removing paint and cleaning the wall at the Legacy location. Project will paint existing screening walls at locations on Park Boulevard, Coit Road, Parker Road and Legacy Drive.	23% Construction
CIP 51131	<u>ARTERIAL PAVEMENT REPAIR OHIO DRIVE - PGBT TO SH121 - Project No. 6734</u>	1/17 9/17	250	Project has been delayed while discussions occur relating to traffic control. Project will repair streets and sidewalks on Ohio Drive between PGBT and SH121.	0% Construction

Funding Category	Project Description	Construction Start (Est.) Complete (Est.)	Total Project Budget (thousands)	Comments	Percent Complete
CIP 51130	<u>RESIDENTIAL ALLEY REPAIR REQUIREMENTS</u> Project No. 6793	2/17 1/18	1,730	Project is delayed temporarily.	100% Design 0% Construction
CIP 51118 51128	<u>RESIDENTIAL CONCRETE PAVEMENT REPAIR ZONE 13 SOUTH</u>	4/17 1/18	2,900	Project will complete pavement repairs on streets, alleys and sidewalks in the area bounded by Coit Road, 15 th Street, Independence Parkway and Plano Parkway.	90% Design